

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Stabilized Subgrade</b>	Steve Robbins	Partial	Tuesday, June 25, 2019

Informational:

1 Misc

6-18-19 proof roll in front of building 3 passed with two small corrections.

Informational:

2 Misc

6-19-19 Yesterday 6-18-19 at approximately 3:30pm when we proof rolled Wes told me he would make the few small corrections by digging out the soft and adding more type5.

Informational:

3 Misc

6-20-19 We proof rolled the north east side of building 3. There is one area approximately 15' long and 3' wide against the building edge that needs addressed the rest of the area was good. Wes said he would dig it out and determine what is needed to correct the issue. He said he would let me know and take a pic of the area when its dug out. The parking area on the Far East side of the site across from building 3 passed on the south end and failed on the north side. Wes is going to make nessasary corrections and we will do another proof roll.

Informational:

4 Misc

6-25-19 The parking area on the east side of the site passed the proof roll except for the north edge, approximately 5'. The road running north and south was good. There is a area by the inlet box that will need a small correction along with a small area on the south west side of the road that will need corrected. Wes said he would dig down and add rock to this spot.

**Comments:**