

Certificate of Substantial Completion

Date: Thursday, June 20, 2019

To:

Project Title: TPC Interiors
Permit Number: PRSITE20180561
Permit Type: Development - Site
Permit Work Class: Development Complete
Project Address: 1510 SE KINGSPPOINT DR, LEES SUMMIT, MO 64081

Project Parcel #: 61720125100000000

This Certificate of Substantial Completion for the infrastructure associated with the above referenced project satisfies the Public Works portion of the requirements for a building permit. The infrastructure for this subdivision has been installed and tested and can be used for its intended purpose. Incomplete items will be indicated in a separate punch list letter. The Punch List will indicate corrections and documentation that must be completed in order to receive a Certificate of Final Acceptance from Public Works. A ninety (90) calendar day time period commences from the above date of issuance for completion and submittal to the City of all required final acceptance items as directed in the City of Lee's Summit's, Design and Construction Manual, Ordinance 5813. After all requirements have been met, a Certificate of Final Acceptance will be issued. If the Certificate of Final Acceptance is not obtained within the specified time period, issuance of building permits shall be suspended until the requirements are met.

Erosion and Sediment Control


Erosion and sediment control must be established/installed according to Lee's Summit's Design and Construction Manual Sections 1000, 2150, and 5100. Erosion and sediment control must be established/installed immediately and maintained continuously - the 90 day completion period which may apply to other punch list items does not relate to erosion and sediment control.

Public Infrastructure Quantity


Sanitary Sewer	<u>NA</u> linear feet
Stormwater	<u>NA</u> linear feet
Street	<u>NA</u> linear feet
Water	<u>NA</u> linear feet

Building permits will be frozen on if all items on the punch list are not completed. If you have any questions about the above or any items listed on the Punch List please contact Marquelle Williams, Field Engineering Inspector, at (816) 969-1200.

By signing this letter, the permit holder acknowledges the receipt and accepts the terms of this Certificate of Substantial Completion.


6-20-19

Permit Holder
(Signature & Date)


6-20-19

Marquelle Williams, Field Engineering Inspector
(Signature & Date)

Original: Public Works Inspections File

Copy:

Contractor

Developer

Design Engineer / Architect

Codes Administration Director

Codes Administration Manager

GIS Manager

Public Works Development Engineering Manager

Public Works Engineering Support Supervisor (PW Records)

Public Works Operations

Water Utilities Operations

DEVELOPMENT SERVICES

Punch List

Date: Thursday, June 20, 2019

To: **TPC Interiors INC**
1120 SE Broadway DR.
Lee's Summit, MO. 64081


Re: Certificate of Substantial Completion for:
Project Title: TPC Interiors
Permit Number: PRSITE20180561
Permit Type: Development - Site
Work Description: Full site development

A comprehensive inspection was completed for this project. It has been determined by Public Works that a Certificate of Substantial Completion can be released. The following items were incomplete as of the date of this letter. The developer, contractors and engineers have ninety (90) days to complete these deficiencies in accordance with the City of Lee's Summit's, Design and Construction Manual, Ordinance 5813. Failure to complete all items will result in a freeze of building permits until all items are corrected and a Certificate of Final Acceptance is issued.

PUNCH LIST CORRECTIONS:

- 1. Final Affidavit and agreement submitted**
- 2. Overtime payment in the amount of \$160.00 total. (rate of \$50.00/hr) 3.2 hours total for after hours Fire Line tie in.**
- 3. Erosion control devices needs to remain installed and maintained until proper vegetation is established.**
- 4. Establish a minimum of 70% vegetation density over all disturbed areas of the site.**
- 5. Clean silt and any other debris from the rip rap, storm pipes and flared end section of the storm sewer system.**
- 6. Provide back-flow preventer test results.**

We do not claim this list identifies all possible incomplete, damaged, or unfinished work - items may have been unintentionally omitted. Omission from the punch list does not relieve the Developer, Contractors, or Engineer from responsibility to complete work in accordance with approved Engineering Plans, Development Plans and Lee's Summit's Design and Construction Manual.



Permit Holder
(Signature & Date)



Marquelle Williams, Field Engineering Inspector
(Signature & Date)

Original: Public Works Inspections File

Copy: