## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20191464

Address: 1112 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Water Service Inspection - Khanh Nguyen Partial Friday, June 28, 2019

Residential

Partial Correction:

1 Misc OK TO COVER PEX WATER LINE FROM BUILDING ENTRY AT NE CORNER OF

HOUSE TO NEAR SE CORNER.

WATER LINE TAP NOT COMPLETED BY LSWU DUE TO MAIN NOT ACTIVE. TAP, BORE, EXTENSION TO METER LOCATION NOT COMPLETED PRESENTLY. CALL FOR INSPECTION WHEN TAP, PEX AND COPPER PIPING, AND METER WELL ARE

COMPLETED AND EXPOSED FOR INSPECTION.

**Comments:**