

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190858
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Monday, July 01, 2019

Partial Correction:
1 Misc

OK TO COVER WHEN READY **LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS EXCEPT AT SHORT WALL YET TO BE BUILT AT WALK-IN FREEZER**

REMINDER -- NO CEILING TILE IS TO BE PLACED PRIOR TO ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL OR OTHER DEVICES.

Comments: