

Inspection Summary

Permit #: PRSUBD20191376, Development - Subdivision
STREETS OF WEST PRYOR SANITARY

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR DR, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Friday, June 28, 2019
Informational			
1	John DiMauro 06/28/2019 2:46 PM		

The ESS crew starting work on the 8" sanitary sewer main install on Wednesday 6/26/19. The crew set MH A-7 and installed approximately 50'ft of the line towards MH A-8. On Thursday 6/27/19 the crew noticed that the flow line was off and after trouble shooting found that their laser was off. After the crew corrected their laser and removed the installed line they now have approximately 140'ft of the 8" sewer line installed.

Comments: