

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183999
Address: 101 SW MEADOWBROOK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Steve Robbins	Failed	Tuesday, July 02, 2019

Informational:
1 Misc

PRE POUR INSPECTION

The crew formed the sidewalk up but left the ADA section out for a later install. They will call back in the ADA at a later date.

Informational:
2 Misc

PRE POUR INSPECTION

Inspection for the curb replacement at the ADA ramp section. The crew removed the existing curb to make sufficient room for an ADA compliant ramp. The curb is formed and I verified that it meets the City of Lee's Summit's standard details.

Informational:
3 Misc

PRE POUR INSPECTION

The forms are set and there appears to be sufficient compacted aggregate for the ADA ramp section of the sidewalk.

Corrective Action Required:
4 Misc

POST POUR INSPECTION.

The ADA detectable warning panel section of the sidewalk has been damaged and needs replaced. Photos are attached.

Comments: