

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	John DiMauro	Passed	Tuesday, July 09, 2019

Informational:

1 Misc

Randy Spalding Excavation proof rolled the street for the Fly Ash treated subgrade that was installed two weeks ago. The crew plans to install base rock today and will call for another proof roll at a later date.

Informational:

2 Misc

I observed the proof roll for the public curb section of the project that ties into the Hawthorne Elementary School. Roll test passed.

Informational:

3 Misc

Base rock was installed and allowed to cure out. I observed the Randy Spalding Excavation crew perform the proof roll for the public streets of the project. I verified the correct Truck and load weight on the truck. Proof roll passed. The Calverts Paving crew plans to start laying the base asphalt lift at 6:30 AM Wednesday 7/10/19.

Comments: