

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183577
Address: 2320 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Tuesday, July 02, 2019

Informational:

1	Misc	ICON construction began boring under NE Pavestone Drive to install 12" encasement for 6" PVC water pipe to be installed. Jeremy Young of LS water was emailed to schedule test shut for 8" water main to install 8"x6" Tee to connect with 6" water line to bore.
---	------	---

Informational:

2	Misc	Test shut 16" main 11:45 AM to 1:00 PM to install 8X6 tee and 6" valve to existing 8" main for 8PM shut . All business were notified of shut.
---	------	---

Comments: