

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20180411  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	John DiMauro	Passed	Tuesday, July 09, 2019

Informational:

1 Misc

I observed the proof roll of the curb line for the public roads at The Reserve / Manor at Stoney Creek. I verified the correct truck type and load weight. The roll test passed. The curb crew plans to start the curb install on Thursday 7/11/19.

**Comments:**