

Inspection Summary

Permit #: PRSITE20183936, Development - Site
Higdon Construction
Address: 1450 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Steve Robbins	Failed	Thursday, July 11, 2019

Corrective Action Required

- 1 Field Engineering Inspectors John Dimauro and Marquelle Williams were doing a water construction inspection and discovered the contractor installed a 6x2 tee for the service connection instead of getting a tap from the water dept. When the water dept brought out the meter and pit they said the tap was done incorrectly and was suppose to be done by the water dept. Upon further review the water dept. has directed us to have the contractor remove the 6" gate valve and the valve on the fire hydrant assembly on the west side of the road. There will be one valve on the east side of the road where the main is located. The water dept. has stated that it is good practice to not have too many valves and in this case the only valve for the fire hydrant and water shut-off will be on the east side of the road on the main.

Comments: