

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	John DiMauro	Passed	Thursday, July 11, 2019

Informational:

1 Misc

On site inspection for the asphalt base lift. Calverts Paving is installing the base lift for the project. I verified the correct mix type and temperatures. KC Testing Lab is on site running density tests and will provide us with the results.

Informational:

2 Misc

Calverts Paving completed the base lift for the subdivision this afternoon. I was on site and verified the correct mix type and that the temperatures were correct. The crew started on the surface lift and plans to complete it tomorrow.

Comments: