

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20181667  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	John DiMauro	Passed	Friday, July 12, 2019

Informational:

1      Misc

The Calverts Paving crew started the surface install this afternoon. The crew started at the north end of SW River Run Drive and laid asphalt to approximately station 13+00. The crew plans to finish the install tomorrow. I verified the correct mix type and temperature of the asphalt being installed.

Informational:

2      Misc

Calverts Paving completed the surface asphalt lift for the project. I verified the correct asphalt mix type, temperature and equipment used during the install.

**Comments:**