

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20180411  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Public Curb Inspection</b>	John DiMauro	Partial	Friday, July 12, 2019

Informational:

1 Misc

JK Concrete is installing the public curb for both The Reserve and The Manor roads. I verified that the correct concrete type is being poured and the correct equipment and material is being used. The crew will have a little more than half of the curb installed and plans to finish the install on Monday 7/15/19.

**Comments:**