

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20174026
Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	John Jackson	Passed	Tuesday, July 16, 2019

Informational:

1

Curb proof roll passed for untreated soil 2 large areas of concern one was approximately a 10' X 1' East side of lot and the second in front of the a storm sewer on the west side . contractor will take off soil at least 6" and place geogrid in and install under three rock to grade. 2 small area less than 3' in length contractor will stabilize those areas and retest all areas of concern .

Informational:

2 Misc

Areas of concern were excavated 2 layers of Geogrid placed to stabilize areas . Curb proof roll passed . 7/16/19

Comments: