

Inspection Summary

Permit #: PRSITE20174026, Development - Site
Lee's Summit Surgical Center
Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	John Jackson	Partial	Friday, July 12, 2019

Informational

- 1 Curb proof roll passed for untreated soil 2 large areas of concern one was approximately a 10' X 1' East side of lot and the second in front of the a storm sewer on the west side . contractor will take off soil at least 6" and place geogrid in and install under three rock to grade. 2 small area less than 3' in length contractor will stabilize those areas and retest all areas of concern .

Comments: