

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20174026  
Address: 2801 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	John Jackson	Partial	Friday, July 12, 2019

Informational:

1

Curb proof roll passed 2 large areas of concern was approximately a 10' X 1' East side of lot and in front of the a storm sewer on the west side . contractor will take off soil at least 6" and place geogrid in and install under three rock to grade. 2 small area less than 3' in length contractor will stabilize those areas and retest all areas of concern .

**Comments:**