

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Partial	Tuesday, July 16, 2019

Informational:

1 Misc

7-16-19 3:19pm We are proof rolling with 20 ton on the south west corner of the site heading north along Ward rd.

Informational:

2 Misc

7-16-19 3:19pm We are proof rolling with 20 ton on the south west corner of the site heading north along Ward rd. Everything passed except for the north side of the small road on the south side of the garage. It pumped for approximately 10 feet. Another correction needs to be made on the west side of site starting forty feet back from inlet to approximately sixty feet back and starting 16 feet over from curb and approximately 10 feet wide. This area is soft and pumped with small rutting and cracking.

Comments: