

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173801
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Failed	Wednesday, July 17, 2019

Informational:
1 PW-Misc John DiMauro 10/18/2018 1:50 PM

The crew has the sidewalk formed up for the section directly in front of Arvest Bank.

There appears to be sufficient compacted aggregate installed.

I will return for further inspection after it has been poured.

Corrective Action Required:
2 Misc

A large section of the public sidewalk along SW Cheddington failed inspection. There are sections of the sidewalk that do not meet ADA guidelines. Those sections have a cross slope greater than 2.0 percent. Corrections will need to be made to the sidewalk before acceptance.

Comments: