

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191460
Address: 1160 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Thursday, July 18, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING EXCEPT AT SPACES 113; 115; 116
---	------	--

REVISED ENGINEER DRAWING TO BE SUBMITTED TO REFLECT SIGNIFICANT MODIFICATION OF BUILDING DRAIN CONFIGURATION

ENSURE PRESSURE-TESTING OF PIPING SYSTEM IS PERFORMED PER IPC 312 / IRC P2503.5.1

Comments: