

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20190858  
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Commercial</b>	John Borns	Failed	Friday, July 19, 2019

Corrective Action Required:

1	Misc	IFGC 408 GAS PIPING DRIP/DIRT LEG: MUST BE AT ELEVATION TO HAVE CAP REMOVED FOR CLEANING AND REPLACED. BOTTOM OF NIPPLE TO BE NO CLOSER TO ROOF THAN DEPTH OF CAP + 1/4".
---	------	---

Corrective Action Required:

2	Misc	IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. PAINT 100% OF STEEL PIPE INCLUDING AT SUPPORTS. SEE GAS PIPING AT METER AND ROOFTOP.
---	------	--

**Comments:**