

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191266
Address: 1980 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Proof roll parking lot	Marquelle Williams	Partial	Saturday, July 20, 2019

Informational:
1 Misc

JUNE 13, 2019

Josh King of Turner Construction and dirt crew started installing Portland Cement Ash @ 5am. Inspector visually watched crews till in Portland Cement In south area of job site where south parking lot will be.

Informational:
2 Misc

JUNE 14, 2019

Crew continued to till and roll Portland in on SE and East future parking lot areas.

@2:00pm Proof roll failed in various parts of SE, and S parking lots. Inspector allowed AB3 rock on parts of parking lot that did pass. Will re proof roll on 6/18/19 on parts that failed and on East parking lot.

Informational:
3 Misc

JUNE 17, 2019

Re proof rolled all Portland Ash cement on all parking lots. All parking lots passed. Inspector allowed crew to cover all future parking lots with AB3 rock.

@3:30pm Josh King of Turner Construction installed Geo grid @ entranced/exit off SE Blue PKWY. Crew covered area where geo grid was

installed with AB3 rock.

Comments: