

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20184098
Address: 1518 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Brandon Kalwei	Failed	Tuesday, July 23, 2019

Corrective Action Required:

1	Misc	-Cut floor joist at HVAC flue, main floor near garage door entrance. Need engineer ok -Need to fire block at top plate at HVAC heat chase and flue -fire block every 10' at double walls in basement -fire block dead space at top plate, behind basement shower NW side -cannot locate ufer grounding -security blocking at rear garage door
---	------	--

Comments: