## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20183816

Address: 4513 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

**Driveway Inspection** John DiMauro Partial Tuesday, July 23, 2019

Corrective Action Required:

2 Misc POST POUR INSPECTION

The driveway approach has a cross slope greater than 2.0 percent. Corrective

action is required. Photos are attached.

Informational:

1 Misc PRE POUR INSPECTION

The forms are set and there appears to be sufficient compacted aggregate.

Informational:

3 Misc PRE POUR INSPECTION

The drive approach that was out of ADA compliance was torn out and is now

formed for replacement.

The forms are set and there appears to be sufficient compacted aggregate.

Comments: