

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183816
Address: 4513 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John DiMauro	Partial	Tuesday, July 23, 2019

Corrective Action Required:
2 Misc

POST POUR INSPECTION

The driveway approach has a cross slope greater than 2.0 percent. Corrective action is required. Photos are attached.

Informational:
1 Misc

PRE POUR INSPECTION

The forms are set and there appears to be sufficient compacted aggregate.

Informational:
3 Misc

PRE POUR INSPECTION

The drive approach that was out of ADA compliance was torn out and is now formed for replacement.

The forms are set and there appears to be sufficient compacted aggregate.

Comments: