

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John DiMauro	Partial	Wednesday, July 24, 2019

Informational:

1 Misc

The Redford Construction crew is on site installing the Public water main. I inspected approximately 200' ft of the line they have laid from station 6+52.37 to about 8+50. The crew installed the 90 degree bend at the road crossing and the gate valve at station 6+62.37
Photos are attached.

Informational:

2 Misc

The Redford crew continued the install to approximately station 12+10.42

Informational:

3 Misc

The Redford Crew is continuing the Water Line A install. Photos are the current progress are attached and I will return for further inspection today.

Informational:

4 Misc

The Redford Construction crew is on site installing water line C. The install appears to match the plans and the materials used are correct. I will return for further inspections this afternoon.

Comments: