

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	Joe Starlin	Partial	Wednesday, July 24, 2019

Informational:

1 Misc

All erosion control measures are in place properly.

Informational:

2 Misc

5-22-19 The silt fence is down on the NE corner of the site as well as areas on the west side of the site. Spoke with the GC and he said they will make corrections in the AM on 5-23-19.

Informational:

3 Misc

5-31-19 Steven Conrick and I met with Brad the on site GC. We walked the entire job site and went over all erosion control corrections that need to be repaired and or added to including all storm box inlets. A burn will be placed at NE side of the site to help slow water and minimize erosion in that area. Brad assured us that all repairs will be taken care of in a timely manner. Brad will also be including me on the emails that pertain to SWPPP.

Informational:

4 Misc

7-24-19 10:47am There is a crew currently working on the site cleaning up and fixing silt fence. I will do a follow up inspection after they have had time to make corrections.

Comments: