

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180411
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Wednesday, July 24, 2019

Corrective Action Required:

1	PW-Erosion and Sediment Control	Your project is in violation of the Erosion and Sediment control policy. ESC devices need to be installed throughout the entire site in efforts to keep silt and mud from leaving the site and infiltrating the storm water collection system. The disturbed areas need to be stabilized and sufficient erosion control devices need to be installed. All of the storm inlets need ESC devices properly installed. A stop work or will be posted if the corrections have not been made with in two business days.
---	---------------------------------	---

Comments: