

Inspection Summary

Permit #: PRPWFR20161876, Public Works Infrastructure Permit - Residential
Napa Valley 3rd Plat Street/Storm/MDP/ESC, sanitary sewer

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Swales	Steve Robbins	Partial	Wednesday, July 24, 2019

Corrective Action Required

Corrective Action Required

- 11 The contractor cut in a swale starting from the address of 1630 to 1617 on sw blackstone pl. which backs up to addresses 1709 to 1637 on sw napa valley dr. The swale has been completed but the 3 field inlets still need to be grouted in to make them a 2 inlet structure instead of a 4 inlet structure. The swale was cut in last friday and it appeared to be working after the rainfall we had over the weekend. The contractor is planning on grouting in the inlets sometime this week and after they will install the seed matting in the swale and establish vegetation.

Comments:

