

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20184050  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	John DiMauro	Passed	Friday, July 26, 2019

Informational:  
1            Misc            Randy Spalding Excavating performed the proof roll for the public street curbs. I verified that the tandem axle truck had a 20 ton load on it and the roll test passed inspection. The curb crew plans to start on Monday 7/29/19.

**Comments:**