

# Inspection Summary

Permit #: PRSUBD20190654, Development - Subdivision  
WOODSIDE RIDGE 1ST PLAT

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO  
64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Friday, July 26, 2019
1	The core drill has been made into MH 28-208, the boot was installed and appeared to be satisfactory. The installed approximately 2 sticks of pipe and then they installed the encasement for the crossing with ductile iron pipe. They put re-bar around the pipe on 6" instead of 12 that is required. They are hitting alot of rock so i do not expect them to get very far today.Steve Robbins 07/26/2019 8:43 AM		

Comments: