

# Inspection Summary

Permit #: PRSUBD20190654, Development - Subdivision  
WOODSIDE RIDGE 1ST PLAT

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO  
64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Tuesday, July 30, 2019

1 The encasement for the creek crossing has been completed and the ductile iron pipe was installed from the existing MH to MH a-1 which is the first MH. The MH has been set and they are now continuing on to the next MH. The have hit a lot of rock and are not moving very fast. Steve Robbins 07/26/2019 4:20 PM

Informational

2 The core drill for the existing MH has also been completed, I forgot to put that in the first inspection. MH 1-1 has been installed and they are still hitting alot of rock, they only installed about 2 sticks of pipe. They are working toward 1-2.

Comments: