

# Inspection Summary

Permit #: PRSUBD20191897, Development - Subdivision

Pergola Park 4th Plat

Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Tuesday, July 30, 2019
1	The contractor has installed MH Steve Robbins 07/26/2019 4:01 PM b-1 and b-2 and was working toward b-3. They said they will do compaction tests on the road crossings at the end and they would dig them up all the way across and do them in lifts.		
Informational			
2	The b - line has all been installed. MH b-3 was installed yesterday . All the service lines has been installed , the tracer wire has been installed with anodes and the trench checks have been installed. They wyes have been installed and are 4 ft. apart. The contractor is going to dig up the road crossings and do compaction tests later. He understands he has to do lifts and not pot-hole them. Steve Robbins 07/30/2019 8:31 AM		

Comments: