

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191837  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Thursday, August 01, 2019

Informational:

1	Misc	7-30-19 The crew had some issues with digging around electrical wire. We did not get the water shut off till just after 8:00pm. 8:40pm They have cut into the water main and are draining it. The fireline was completed at approximately 12:30am. 1:40am They are digging for the new water main line and placing concrete blocks for restraint. 6:00am They are now placing the new water main. 8:00am Steve Robbins is taking over for me.
---	------	---

**Comments:**