

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191376

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Ronald Paynter	Partial	Thursday, August 01, 2019

Informational:  
1 Misc Rudy's crew from ESS so far has laid 1,100 feet of sanitary pipe. They have set manholes A7, A8, A9, A10, A11 A12 and G1. They will be starting on D line next week. RP 7-13-19

Informational:  
2 Misc Rudy's crew laid 200 feet of sanitary pipe and set manhole D1. RP 7-15-19

Informational:  
3 Misc Rudy's crew laid 188 ft of sanitary pipe from MH D1 to D2. RP 7-17-19

Informational:  
4 Misc Rudy's crew laid 179 feet of sanitary pipe from MH A12 to MH A13. RP 7-18-19

Informational:  
5 Misc 7-29-19 10:30am Rudys crew have placed approximately 140 feet of pipe.

They are placing rock and backfilling as they go. 2:30pm They have approximately 182 feet of pipe placed. They are busting rock.

Informational:

6 Misc

Rudy's crew from ESS laid 380 feet of sanitary pipe on line C. When they set manhole C1, they found out the box was made incorrectly. The line for C1 to B1 wasn't aligned with where it needed to be. They removed manhole C1 and are waiting on a new box to be manufactured. RP 7-30-19

**Comments:**