

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183804  
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	Ronald Paynter	Partial	Thursday, August 01, 2019

Informational:  
1            Misc            Talked with Wes from Richards Construction about storm box installation and boring beneath walkway for storm and water. They installed storm grate inlets 100 and 120 along with area inlet 110. We used flowfill for backfill on the section of pipe beneath the building. Collars were poured and had sufficient time to set up before backfilling.

Informational:  
2            Misc            Joe set Nyloplast drain basins 210, 220, and 230 on 7-30-19. Ben cored out storm box 130 to connect the the drain basins 210, 220, and 230. The collar, storm invert and roof drain still need to be connected. RP 7-31-19

**Comments:**