

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Ronald Paynter	Passed	Saturday, August 03, 2019

Informational:
1 Misc Superior Bowen is on site installing the base asphalt lift for the subdivision streets. I verified the correct asphalt mix type and temperature. The materials and equipment being used for the install is approved by the city standards.

Informational:
2 Misc Superior Bowen Asphalt Company laid 215 tons of APWA Type 5 R asphalt for the base lift of the subdivisions streets. RP 8-3-19

Comments: