

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Brandon Kalwei	Partial	Sunday, August 04, 2019
Informational: 1 Misc	MAY 28, 2019 @10:32AM Inspector did not speak to anyone with Earthworks Excavation. Inspector could see that at least 1 person from Earthworks was present and doing some clearing and grubbing.		
Informational: 2 Misc	MAY 30, 2019 @ 3:15PM Earthworks Excavation crews were on site clearing and grubbing.		
Informational: 3 Misc	JUNE 3, 2019 @10:30AM No crews on site.		
Informational: 4 Misc	JUNE 5, 2019		

@11:00AM

Earthworks Excavation crew is on site clearing and grubbing.

Informational:
5 Misc

JUNE 6, 2019

@10:10AM

No crews were on site.

Informational:
6 Misc

JUNE 11, 2019

@2:30 PM

No crews were on site. Earthworks Excavating has been clearing and grubbing but not here today.

Informational:
7 Misc

JUNE 18, 2019

@11:00am

Earthworks crews were on site grading and mowing.

Informational:
8 Misc

JUNE 24, 2019

11:45am

Inspector spoke with Tim Trigg of Earthworks Excavation. Tim informed inspector that Earthworks crew would start digging this week.

Informational:
9 Misc

JUNE 25, 2019

@ 9:30AM

No crews working on site. Heavy Machinery has been brought on site.

Informational:
10 Misc

JULY 1, 2019

@10:30AM

Earthworks crew was on site. Starting stubb is located in wrong place. Inspector told crew to take pics and submit actual stubb location to their engineers.

Informational:
11 Misc

JULY 9, 2019

Inspector made site visit to see where crew was with Man hole that is in wrong location. Crews informed Inspector that they were going to core l

existing Man hole and start. Inspector informed crew not to do that until their engineers and the City's engineers worked through their process to correct the problem

Informational:

12 Misc

JULY 10, 2019

Earthworks Crews have started excavating their first line. Crew and Inspector still waiting on Man hole decision.

Informational:

13 Misc

JULY 11, 2019

Inspector spoke with Jeff Tyler of Earthworks. Jeff was hoping to core tomorrow July 12, 2019. Inspector spoke with Development Engineer Kent Monter and he said we were still waiting on Engineer Kevin Sterrett to submit revised CAD plans before starting.

Comments: