

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, July 30, 2019

Informational:

1 Misc

The contractor has installed MH Steve Robbins 07/26/2019 4:01 PM b-1 and b-2 and was working toward b-3. They said they will do compaction tests on the road crossings at the end and they would dig them up all the way across and do them in lifts.

Informational:

2 Misc

The b - line has all been installed. MH b-3 was installed yesterday . All the service lines has been installed , the tracer wire has been installed with anodes and the trench checks have been installed. They wyes have been installed and are 4 ft. apart. The contractor is going to dig up the road crossings and do compaction tests later. He understands he has to do lifts and not pot-hole them. Steve Robbins 07/30/2019 8:31 AM

Comments: