

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Tuesday, August 06, 2019

Informational:	
1 Misc	8-5-19 They have set E-1 box and are placing pipe up to it. They will be pouring collars at approximately 4:30pm.
Informational:	
2 Misc	7-6-19 9:15am they have installed 3 sticks of storm heading to box E-2. 11:02am they are getting ready to place E-2 box. 3:14pm They have placed E-2 and are installing pipe to E-3

**Comments:**