

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20190858  
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Hood/Duct Inspection</b>	John Borns	Partial	Thursday, August 08, 2019

Partial Correction:

1      Misc

LIGHT TEST OF GREASE DUCT AT EAST AND WEST HOODS. DUCT WAS INSTALLED WITHOUT LIGHT TEST OF SHOP WELDS.

NO HOLES FOUND ON DUCT AT EAST HOOD.  
AT WEST HOOD UPPER 36" WAS NOT ACCESSIBLE FOR LIGHT TEST. NO HOLES FOUND BELOW THAT ELEVATION.

**GREASE DUCT WRAP 1ST LAYER OK TO APPLY 2ND WRAP BOTH HOODS**

Corrective Action Required:

2      Misc

IMC 507.16 COMMERCIAL KITCHEN GREASE HOOD PERFORMANCE TEST: NEBB-CERTIFIED REPORT REQUIRED TO BE SUBMITTED TO INSPECTOR WHEN EQUIPMENT IS OPERATIONAL AND BEFORE COMMERCIAL USE. SMOKE CAPTURE TEST TO BE CERTIFIED BY 3RD PARTY OR WITNESSED BY INSPECTOR BEFORE ANY USE IS APPROVED.

**Comments:**