

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Friday, August 09, 2019

Informational:

1 Misc

8-5-19 They have set E-1 box and are placing pipe up to it. They will be pouring collars at approximately 4:30pm.

Informational:

2 Misc

7-6-19 9:15am they have installed 3 sticks of storm heading to box E-2. 11:02am they are getting ready to place E-2 box. 3:14pm They have placed E-2 and are installing pipe to E-3

Informational:

3 Misc

8-8-19 E-4 is set and pipe is ran. They will be pouring collars at 10am. They are working on installing new curb inlet along Ward. The collars and inverts are poured for E-1 through E-4. The curb inlet has been installed.

Comments: