

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180348
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - ADA Inspection	John DiMauro	Partial	Friday, August 09, 2019

Informational:

1 Misc

JK Concrete is on site installing the ADA ramps and a section of the public sidewalk for the subdivision. I inspected the ramp forms and verified the subgrade is in compliance. I will return for further inspection after the concrete has been poured.

Comments: