

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20190129
Address: 1924 NE CATALINA AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, August 12, 2019

Corrective Action Required:

1 Misc

FRAMING:

- Install hangers above pantry
- Anchor sill plate within 12" of break at rear basement bedroom
- Nail hanger at I beam connection near combustion air openings
- Over notched joist below half bathroom toilet
- Install I beam support column at gaming

MECHANICAL:

- Vent bathroom fans
- Pan off insulation from return air spaces

PLUMBING:

- Laundry PEX water line damaged

****OK TO INSULATE**

Comments:

