

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Marquelle Williams	Partial	Monday, August 12, 2019
Informational: 1 Misc	JULY 15, 2019		
	Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars.		
Informational: 2 Misc	AUGUST 5, 2019		
	@10:40AM		
	Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate.		
Informational: 3 Misc	AUGUST 6, 2019		
	Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4.		
Informational: 4 Misc	AUGUST 9, 2019		
	Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4.		

Informational:
5 Misc

AUGUST 12, 2019

Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4

Comments: