

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191742
Address: 314 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, August 13, 2019

Corrective Action Required:

1	Misc	SUPPORT OF FLEXIBLE HVAC DUCT AND CONNECTORS TO STRUCTURE: SUPPORT AT 5' MAXIMUM INTERVALS WITH MIN 1-1/2" WIDE STRAPS, PER SMACNA, AIR DIFFUSION COUNCIL AND MANUFACTURERS INSTRUCTIONS.
---	------	---

Corrective Action Required:

3	Misc	OK TO PLACE CEILING BORDER TILES <24"
---	------	---------------------------------------

Comments: