

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Wednesday, August 14, 2019

Informational:

1 Misc

Walters Construction was setting sanitary laterals for lots 96 and 103. Laterals were connected to the sanitary main using wyes. The crew hit a water line while setting lot 96's lateral. Water came out and replaced the broken water main. Trench checks were pour for the laterals. Still need compaction testing for the road crossings. RP 8-12-19

Comments: