

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191837  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Wednesday, August 14, 2019

Informational: 1 Misc	8-12-19 The storm pipe has been ran along the west side of the site.
Informational: 2 Misc	8-13-19 The have installed 30 feet of storm on the east side heading into the street. They are backfilling in lifts and have compacted base.
Informational: 3 Misc	8-14-19 10am They are coring the manhole for the storm pipe. 3:00pm They have 60 feet installed and are backfilling.

**Comments:**