

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170409

Address: 3570 SW HOLLYWOOD DR, Unit:7, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Brandon Kalwei	Failed	Friday, August 23, 2019

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	First layer of Sheetrock on ceiling on 3rd floor, and stair towers in building 7 approved to continue work.
---	----------------------------------	---

Corrective Action Required:

2	Misc	2nd layer of ceiling on the 3rd floor layers not off set from 1st 24" as per UL listing, *****inspection performed on 8/23/19. Still need to fix all ceiling layers on 3rd floor, north and south side along with north and south stair towers. Leave a piece of sheet rock off of ceilings in order to verify spacing for next inspection. Only 1 layer on stair towers.
---	------	---

**Comments:**