

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183936  
Address: 1450 SE BROADWAY DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	John DiMauro	Partial	Friday, August 23, 2019

Informational:

1 Misc

The water line and hydrant appear to be installed according to the approved redesigned plan sheet with direction from the City of Lee's Summit Water Utilities Dept. to not install a gate valve for isolating the hydrant. The crew is going to pour the thrust block at the 90° Bend this afternoon and will leave the trench and block exposed for inspection on Monday 8/26/19.

**Comments:**