

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170409

Address: 3570 SW HOLLYWOOD DR, Unit:7, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                      | Inspector:     | Outcome: | Date:                   |
|----------------------------------|----------------|----------|-------------------------|
| <b>Rated Assembly Inspection</b> | Brandon Kalwei | Failed   | Monday, August 26, 2019 |

Corrective Action Required:

|   |                                  |   |
|---|----------------------------------|---|
| 1 | THE FOLLOWING AREAS ARE APPROVED | First layer of Sheetrock on ceiling on 3rd floor, and stair towers in building 7 approved to continue work. |
|---|----------------------------------|---|

Corrective Action Required:

|   |      |  |
|---|------|--|
| 2 | Misc | 2nd layer of ceiling on the 3rd floor layers not off set from 1st 24" as per UL listing,<br>*****inspection performed on 8/26/19 north and south stair towers need to be re done, leave off piece of sheet rock for next inspection. Sheet rock seam outside of room 304 is too close from 1st layer to 2nd layer. |
|---|------|--|

**Comments:**